



Dr. 28-03-2017

SOLAR POWER PLANT INSTALLATION – TERMS OF PAYMENT

This is hereby agreed by both the parties i.e., Seller: M/s. ORB Energy Pvt. Ltd., Bangalore and Purchaser: M/s St.Johns College of Engineering & Technology, Yerrakota, Yemmiganur, Kurnool (Dist) that the terms of payment for installation of 100kw Solar Power Plant at St.Johns College of Engineering & Technology are as mentioned here under.

- | | |
|---|------------------|
| 1. Total cost of Plant: | Rs.39,30,000.00 |
| 2. Advance @25%: | |
| SBI Cheque No.023056 Dt.: 30-01-2017 | Rs.2,00,000.00. |
| SBI DD No.712442 Dt.:27-03-2017 | Rs.7,82,500.00. |
| 3. Part payment @40%: After arrival of entire material at college: | Rs.15,72,000.00. |
| 4. Balance payment of 35%: After completion of installation and Solar cable connectivity at college Panel Board.: | Rs.13,75,500.00. |

Total Amount:

Rs.:39,30,000.00 Rs.39,30,000.00

Signature of the Seller:

K. Dayalishde
Orb Energy Pvt. Ltd,
KURNOOL

Co-ordinator, IOAC
St. Johns College of Engineering & Technology
Yemmiganur, Kurnool (Dist)

Signature of the Purchaser:

PRINCIPAL

St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR-518360, Kurnool (Dt.) A.P.

PRINCIPAL
St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (DL) A P



Southern Power Distribution Company of A.P.Limited
Operation Division :: Adoni

From
The Divisional Electrical Engineer,
Operation Division,
Adoni.

To
The Superintending Engineer,
Operation Circle,
Kurnool.

Lr.No. DEE (O) Adoni/TECH/ SBE - T /F.No. /D.No. 501 /17 Dt. 31.05.2017.

Sir,

Sub:- Electricity - Operation Division - Adoni. - 1No. Estimate for Providing of Net Metering to Installing of 100KVA Solar Roof Top SPV Generator to HT Service of HT SC No.KNL-279 of M/s The Secretary, ST JOHNS COLLEGE OF ENGG.,& TECHNOLOGY AT Kadimetla(V) Yemmiganur(M) in Rurals Section, Yemmiganur in Operation Sub-division, Yemmiganur - Submitted - Reg.

Ref:- 1)Lr.No. ADE/O/YMGN /SBE/F.No. / D.No.3008 /17 dt. 27.05.2017
2) CSC CNPR No.81324CN03562017APR27

It is to submit that 1No. Estimate for Providing of Net Metering to Installing of 100KVA Solar Roof Top SPV Generator to HT Service of HT SC No.KNL-279 of M/s The Secretary, ST JOHNS COLLEGE OF ENGG.,& TECHNOLOGY AT Kadimetla(V) Yemmiganur(M) in Rurals Section, Yemmiganur in Operation Sub-division, Yemmiganur. The detail of the estimate is here with furnished in the table.

Sl.No	Description	Estimate Cost
01	Providing of Net Metering to Installing of 100KVA Solar Roof Top SPV Generator to HT Service of HT SC No.KNL-279 of M/s The Secretary, ST JOHNS COLLEGE OF ENGG.,& TECHNOLOGY AT Kadimetla(V) Yemmiganur(M) in Rurals Section, Yemmiganur in Operation Sub-division, Yemmiganur Vide WBS No:D-2017-08-03-23-02-002.	Rs.63301.64(Gross) Rs.23316.64(Nett)

This is submitted for taking further necessary action please.

Encl:- 1No. Estimate as above.

⁴⁴
DIVISIONAL ELECTRICAL ENGINEER,
OPERATION DIVISION, APSPDCL,
ADONI.


Copy to

The Asst. Divisional Engineer, Operation, Yemmiganur.
The Addl.Asst. Engineer, Rural Section, Yemmiganur.

Copy Submitted to

HT SC No.KNL-279
M/s The SECRETARY,
ST JOHNS COLLEGE OF ENGG. & TECHNOLOGY,
Kadimetla(V) Yemmiganur(M)

Copy to Stock file.


PRINCIPAL
St. Johns College of Engineering & Technology
YEMMIGANUR (M) Kurnool (Dt.) A P



WORK COMPLETION REPORT

Doc.No

I&S/F/01/01

Customer Name	St' Johns Educational Society
System	Solectric 100KWP - 50KVA x 2GT(FIT)
Invoice no and Date	1617300306/307/310, 31/03/2017
Installation Date	24-05-2017

Other Measurements

PV MODULES

Panel Watt peak			250			No off Cells			60			No of panels			400		
String no	No of modules in series	String voltage	String no	No of modules in series	String voltage	String no	No of modules in series	String voltage	String no	No of modules in series	String voltage	String no	No of modules in series	String voltage	String no	No of modules in series	String voltage
1	20	670	14	20	665	27						40					
2	20	665	15	20	640	28						41					
3	20	680	16	20	655	29						42					
4	20	670	17	20	645	30						43					
5	20	660	18	20	670	31						44					
6	20	675	19	20	660	32						45					
7	20	665	20	20	655	33						46					
8	20	650	21			34						47					
9	20	660	22			35						48					
10	20	680	23			36						49					
11	20	655	24			37						50					
12	20	675	25			38											
13	20	660	26			39											

Inverter

Inverter Capacity		50kvAx2		Inverter Make		Delta		Model		RPI M50A_12S	
SI No	Inverter sl.no	SI No	Inverter sl no	SI No	Inverter sl.no	SI No	Inverter sl.no	SI No	Inverter sl.no	SI No	Inverter sl.no
1	03617101030WF	2	03617101050WF	3		4		5		6	
7		8		9		10		11		12	
SI No	Parameter	Units	Measurements								
1	DC Combiner box Input Voltage	DC Volt	680								
2	DC Combiner box Output Voltage	DC Volt	680								
3	Inverter MPPT 1 Input Voltage	DC Volt	680								
4	Inverter MPPT 2 Input Voltage	DC Volt	680								
5	Inverter AC Output Voltage	AC Volt	L1 250, L2 255, L3 250								
6	AC Combiner box Input Voltage	AC Volt	L1 245, L2 250, L3 260								
7	AC Combiner box Output Voltage	AC Volt	L1 235, L2 230, L3 233								
8	Synchronising Voltage	AC Volt	L1 230, L2 225, L3 229								
9	Synchronising Frequency	Hertz	50Hz								
10	Earthing Voltage (N & E)	Volt	0								
11	VFD Input Voltage (for water pumping system)	DC Volt	NA								
12	VFD Output Voltage (for water pumping system)	AC Volt	NA								

Battery Measurements


Battery rating		Battery Make								Remarks
SI No	Battery SL No	Voltage	Specific Gravity							
			Cell-1	Cell-2	Cell-3	Cell-4	Cell-5	Cell-6		
1	NA	NA	NA	NA	NA	NA	NA	NA	NA	

Technical training for Local technical person:


1. Instruct the local technical person on all the standard operational modes of the system.
2. Instruct the local technical person on all the standard maintenance procedure for Inverter and Module.

Acceptance :

I hereby acknowledge that the Solectric- kWp grid tied system is operating in accordance with the required specification.

Customer Name	St' Johns Educational Society
Customer Signature, Date and seal	 PRINCIPAL St. Johns College of Engineering & Technology Yerrakota, YEMMIGANUR-518360. Kurnool (Dt.) A.P.
Installation Done By	Orb Energy Pvt. Ltd. YEMMIGANUR-518360. Kurnool (Dt.) A.P.
Signature and Date	



Please find Annexure Enclosed for PV Modules



Co-ordinator, ICAC
St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (Dist.)



PRINCIPAL
St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (Dt.) A P



COMMERCIAL INVOICE

Orb Energy Pvt Ltd, 19/8/47/A, R C Road Hathi Ramji Colony, Gound Floor Tirupathi-517502-A P VAT no. 37071982193-CST NO:37071982193		Ref No :1617300306-307-310 DATED-31.03.2017		
		Buyers Order no.	Email	
		16400221	India	
Buyer		Delivery Terms :		
St' Johns Educational Society St' Johns College of Engineering And Technology, Yerrakota, Yemmiganur - 518360 Andhra Pradesh M - 8500753007		Delivery Address (if other than the buyer address)		
Buyer's Contact Details :		Payment Terms :		
Product Code	Model	Quantity	Unit Price	Total Amount
SL100KAN65338	Solectric 100kWp with 50kVA x 2 GT (Fit)	1	6190477.00	6190477.00
	VAT @ 5%			309523.85
	Less Subsidy			1870000.00
	Discount			700000.00
Amount chargeable in words : Thirty Nine Lakhs Thirty Thousand Only		Total Amount		3,930,000.85
Our Bankers : Axis Bank Ltd., Sona Tower, No.8, 32E Cross, 4th T Block, Jayanagar, Bangalore - 560041 A/c Name: Orb Energy Private Limited A/c No.911020049684781 Swift Code : AXISINBB052 RTGS Code : UTIB0000052		For Orb Energy Pvt Ltd   Authorised Signatory		


Co-Ord.
St. Johns College of Engineering & Technology
Yemmiganur, Kurnool (Dist.)


St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (Dt.) A P

**ANNEXTURE FOR WORK COMPLETION REPORT**

Customer Name St' Johns Educational Society
 System Solectric 100KWP-50KVA x 2GT(Flt)

Solar Module Details

Sl No	Module No	VOC	ISC	Sl No	Module No	VOC	ISC
1	B-C1725005089	36.9	8.2	51	B-C1725005200	34.4	8.2
2	B-C1725005186	33.5	7.9	52	B-C1725005210	35.2	8.1
3	B-C1725004994	35.7	7.6	53	B-C1725004962	35.5	8.4
4	B-C1725004942	34.3	8.1	54	B-C1725005198	34.1	8.5
5	B-C1725005187	35.8	8.3	55	B-C1725004989	36.3	7.9
6	B-C1725004966	34.7	8.6	56	B-C1725004936	37.2	7.2
7	B-C1725004997	36.2	8.4	57	B-C1725005265	33.9	8.5
8	B-C1725004922	33.7	7.5	58	B-C1725005248	37.1	7.9
9	B-C1725004951	37.3	7.8	59	B-C1725004991	36.6	7.1
10	B-C1725004961	33.8	7.1	60	B-C1725005273	33.3	7.6
11	B-C1725004993	36.7	8.2	61	B-C1725004953	35.9	8.2
12	B-C1725005209	34.4	8.1	62	B-C1725005013	34.5	7.9
13	B-C1725004970	35.2	8.4	63	B-C1725005014	34.6	7.6
14	B-C1725004983	35.5	8.5	64	B-C1725005018	35.3	8.1
15	B-C1725004964	34.1	7.9	65	B-C1725005015	33.2	8.3
16	B-C1725005021	36.3	7.4	66	B-C1725005069	36.1	8.6
17	B-C1725005054	37.2	7.2	67	B-C1725005073	33.4	8.4
18	B-C1725005292	33.9	7.1	68	B-C1725005006	36.8	7.5
19	B-C1725005268	37.1	8.3	69	B-C1725005082	35.1	7.8
20	B-C1725004972	36.6	7.5	70	B-C1725005024	34.8	7.1
21	B-C1725004971	33.3	7.2	71	B-C1725005064	34.9	7.4
22	B-C1725004955	35.9	8.5	72	B-C1725005063	35.4	7.2
23	B-C1725005058	34.5	7.9	73	B-C1725005065	33.1	7.1
24	B-C1725005062	34.6	7.1	74	B-C1725005017	36.4	8.3
25	B-C1725005088	35.3	7.6	75	B-C1725004923	35.4	7.5
26	B-C1725004958	33.2	8.2	76	B-C1725005066	33.4	8.2
27	B-C1725005049	36.1	7.9	77	B-C1725004981	34.8	8.1
28	B-C1725004998	33.4	7.6	78	B-C1725004921	36.5	8.4
29	B-C1725005188	36.8	8.1	79	B-C1725004980	37.1	8.5
30	B-C1725005003	35.1	8.3	80	B-C1725005203	36.6	7.9
31	B-C1725005004	34.8	8.6	81	B-C1725005010	33.3	7.2
32	B-C1725004982	34.9	8.4	82	B-C1725004995	35.9	8.5
33	B-C1725004987	35.4	7.5	83	B-C1725005087	34.5	7.9
34	B-C1725005182	33.1	7.8	84	B-C1725004976	34.6	7.1
35	B-C1725005005	36.4	7.1	85	B-C1725005074	35.3	7.6
36	B-C1725005184	35.4	8.2	86	B-C1725004975	33.2	8.2
37	B-C1725004988	33.4	8.1	87	B-C1725005016	36.1	7.9
38	B-C1725004957	34.8	8.4	88	B-C1725004974	33.4	7.6
39	B-C1725005170	36.5	8.5	89	B-C1725005080	36.8	8.1
40	B-C1725005042	36.9	7.9	90	B-C1725005055	35.1	8.3
41	B-C1725005183	33.5	7.4	91	B-C1725005009	34.8	8.6
42	B-C1725005211	35.7	7.2	92	B-C1725005052	34.9	8.4
43	B-C1725004965	34.3	7.1	93	B-C1725005041	35.4	7.5
44	B-C1725004934	35.8	8.3	94	B-C1725004920	33.1	7.8
45	B-C1725005057	34.7	7.5	95	B-C1725004941	36.4	7.1
46	B-C1725005083	36.2	7.2	96	B-C1725005212	35.4	7.4
47	B-C1725004969	33.7	8.5	97	B-C1725001597	33.4	7.2
48	B-C1725005050	37.3	7.9	98	B-C1725004910	34.8	7.1
49	B-C1725005001	33.8	7.1	99	B-C1725004952	36.5	8.3
50	B-C1725004918	36.7	7.6	100	B-C1725004960	33.9	7.5

Co-ordinator, IQAC
 St. Johns College of Engineering & Technology
 Yemmiganur, Kumool (Dist.)

PRINCIPAL
 St. Johns College of Engineering & Technology
 Errakota, YEMMIGANUR (M) Kumool (Dt.) AP


SI No	Module No	VOC	ISC	SI No	Module No	VOC	ISC
101	B-C1725004999	33.2	8.2	151	B-C1725005067	34.4	8.2
102	B-C1725005272	36.1	7.9	152	B-C1725005076	35.2	8.1
103	B-C1725004973	33.4	7.6	153	B-C1725005084	35.5	8.4
104	B-C1725004996	36.8	8.1	154	B-C1725005075	34.1	8.5
105	B-C1725005000	35.1	8.3	155	B-C1725005038	36.3	7.9
106	B-C1725005043	34.8	8.6	156	B-C1725005040	37.2	7.2
107	B-C1725005266	34.9	8.4	157	B-C1725004913	33.9	8.5
108	B-C1725005051	35.4	7.5	158	B-C1725004968	37.1	7.9
109	B-C1725005007	33.1	7.8	159	B-C1725005201	36.6	7.1
110	B-C1725004932	36.4	7.1	160	B-C1725004979	33.3	7.6
111	B-C1725004943	35.4	8.2	161	B-C1725004933	35.9	8.2
112	B-C1725005071	33.4	8.1	162	B-C1725005172	34.5	7.9
113	B-C1725005070	34.8	8.4	163	B-C1725005127	34.6	7.6
114	B-C1725005079	36.5	8.5	164	B-C1725005133	35.3	8.1
115	B-C1725004948	36.9	7.9	165	B-C1725005103	33.2	8.3
116	B-C1725005068	33.5	7.4	166	B-C1725005136	36.1	8.6
117	B-C1725005061	35.7	7.2	167	B-C1725005143	33.4	8.4
118	B-C1725005053	34.3	7.1	168	B-C1725004930	36.8	7.5
119	B-C1725005078	35.8	8.3	169	B-C1725005161	35.1	7.8
120	B-C1725005167	34.7	7.5	170	B-C1725005141	34.8	7.1
121	B-C1725005047	36.2	7.2	171	B-C1725005028	34.9	7.4
122	B-C1725004963	33.7	8.5	172	B-C1725001539	35.4	7.2
123	B-C1725005196	37.3	7.9	173	B-C1725005232	33.1	7.1
124	B-C1725005199	33.8	7.1	174	B-C1725005110	36.4	8.3
125	B-C1725005056	36.7	7.6	175	B-C1725005104	35.4	7.5
126	B-C1725005207	33.4	8.2	176	B-C1725005165	36.9	8.2
127	B-C1725005205	34.8	7.9	177	B-C1725005164	33.5	8.1
128	B-C1725005208	36.5	7.6	178	B-C1725005238	35.7	8.4
129	B-C1725005034	37.1	8.1	179	B-C1725005239	34.3	8.5
130	B-C1725005206	36.6	8.3	180	B-C1725005109	35.8	7.9
131	B-C1725004939	33.3	8.6	181	B-C1725005002	34.7	7.2
132	B-C1725005204	35.9	8.4	182	B-C1725004978	36.2	8.5
133	B-C1725004940	34.5	7.5	183	B-C1725005046	33.7	7.9
134	B-C1725004909	34.6	7.8	184	B-C1725004927	37.3	7.1
135	B-C1725004938	35.3	7.1	185	B-C1725005072	33.8	7.6
136	B-C1725005048	33.2	8.2	186	B-C1725004959	36.7	8.2
137	B-C1725004911	36.1	8.1	187	B-C1725005060	34.4	7.9
138	B-C1725004947	33.4	8.4	188	B-C1725005202	35.2	7.6
139	B-C1725004915	36.8	8.5	189	B-C1725004950	35.5	8.1
140	B-C1725004944	35.1	7.9	190	B-C1725004967	34.1	8.3
141	B-C1725005309	34.8	7.4	191	B-C1725004931	36.3	8.6
142	B-C1725005148	34.9	7.2	192	B-C1725005132	37.2	8.4
143	B-C1725005236	35.4	7.1	193	B-C1725005151	33.9	7.5
144	B-C1725005213	33.1	8.3	194	B-C1725005287	37.1	7.8
145	B-C1725005020	36.4	7.5	195	B-C1725005146	36.6	7.1
146	B-C1725005081	35.4	7.2	196	B-C1725005262	33.3	7.4
147	B-C1725005059	33.4	8.5	197	B-C1725005031	35.9	7.2
148	B-C1725005045	34.8	7.9	198	B-C1725004946	34.5	7.1
149	B-C1725005039	36.5	7.1	199	B-C1725004914	34.6	8.3
150	B-C1725005077	33.9	7.6	200	B-C1725004945	35.3	7.5


[Signature]
Co-ordinator, IQAC
 St. Johns College of Engineering & Technology
 Yemmiganur, Kurnool (Dist.)

[Signature]
 St. Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR-518360, Kurnool (Dist.) AP

[Signature]
 St. Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR (M) Kurnool (Dist.) AP

Sl No		VOC	ISC	Sl No	Module No	VOC	ISC
201	B-C1725004937	33.4	8.2	251	B-C1725005244	34.4	8.2
202	B-C1725005291	34.8	7.9	252	B-C1725005166	35.2	8.1
203	B-C1725005306	36.5	7.6	253	B-C1725005263	35.5	8.4
204	B-C1725005154	37.1	8.1	254	B-C1725005288	34.1	8.5
205	B-C1725005300	36.6	8.3	255	B-C1725005226	36.3	7.9
206	B-C1725005177	33.3	8.6	256	B-C1725005173	37.2	7.2
207	B-C1725005258	35.9	8.4	257	B-C1725005310	33.9	8.5
208	B-C1725005256	34.5	7.5	258	B-C1725005220	37.1	7.9
209	B-C1725004949	34.6	7.8	259	B-C1725005293	36.6	7.1
210	B-C1725004990	35.3	7.1	260	B-C1725005286	33.3	7.6
211	B-C1725005294	33.2	8.2	261	B-C1725005243	35.9	8.2
212	B-C1725005992	36.1	8.1	262	B-C1725005012	34.5	7.9
213	B-C1725005269	33.4	8.4	263	B-C1725005303	34.6	7.6
214	B-C1725005305	36.8	8.5	264	B-C1725005030	35.3	8.1
215	B-C1725004986	35.1	7.9	265	B-C1725005242	33.2	8.3
216	B-C1725005295	34.8	7.4	266	B-C1725005026	36.1	8.6
217	B-C1725005267	34.9	7.2	267	B-C1725005033	33.4	8.4
218	B-C1725005297	35.4	7.1	268	B-C1725004929	36.8	7.5
219	B-C1725005307	33.1	8.3	269	B-C1725005035	35.1	7.8
220	B-C1725005280	36.4	7.5	270	B-C1725004956	34.8	7.1
221	B-C1725005299	35.4	7.2	271	B-C1725005142	34.9	7.4
222	B-C1725005019	33.4	8.5	272	B-C1725005162	35.4	7.2
223	B-C1725005025	34.8	7.9	273	B-C1725005023	33.1	7.1
224	B-C1725005217	36.5	7.1	274	B-C1725005022	36.4	8.3
225	B-C1725005131	33.9	7.6	275	B-C1725004925	35.4	7.5
226	B-C1725005118	36.9	8.2	276	B-C1725004919	35.3	8.2
227	B-C1725005124	33.5	7.9	277	B-C1725005044	33.2	8.1
228	B-C1725004924	35.7	7.6	278	B-C1725004917	36.1	8.4
229	B-C1725005264	34.3	8.1	279	B-C1725004926	33.4	8.5
230	B-C1725005270	35.8	8.3	280	B-C1725004954	36.8	7.9
231	B-C1725005108	34.7	8.6	281	B-C1725005289	35.1	7.2
232	B-C1725005107	36.2	8.4	282	B-C1725005218	34.8	8.5
233	B-C1725005123	33.7	7.5	283	B-C1725005114	34.9	7.9
234	B-C1725005036	37.3	7.8	284	B-C1725005128	35.4	7.1
235	B-C1725004984	33.8	7.1	285	B-C1725005102	33.1	7.6
236	B-C1725005106	36.7	8.2	286	B-C1725005119	36.4	8.2
237	B-C1725005160	34.4	8.1	287	B-C1725004935	35.4	7.9
238	B-C1725005134	35.2	8.4	288	B-C1725005259	33.4	7.6
239	B-C1725005159	35.5	8.5	289	B-C1725005311	34.8	8.1
240	B-C1725005135	34.1	7.9	290	B-C1725004928	36.5	8.3
241	B-C1725005253	36.3	7.4	291	B-C1725005301	36.9	8.6
242	B-C1725005252	37.2	7.2	292	B-C1725005271	33.5	8.4
243	B-C1725003241	33.9	7.1	293	B-C1725004912	35.7	7.5
244	B-C1725005216	37.1	8.3	294	B-C1725005037	34.3	7.8
245	B-C1725005094	36.6	7.5	295	B-C1725005308	35.8	7.1
246	B-C1725005153	33.3	7.2	296	B-C1725005029	34.7	7.4
247	B-C1725005219	35.9	8.5	297	B-C1725004916	36.2	7.2
248	B-C1725005290	34.5	7.9	298	B-C1725005302	33.7	7.1
249	B-C1725005225	34.6	7.1	299	B-C1725005250	37.3	8.3
250	B-C1725005152	35.3	7.6	300	B-C1725005191	33.8	7.5


 Co-ordinator
 Johns College of Engineering & Technology
 Yerrakota, Kumool (Dist.)


 PRINCIPAL
 Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR-518360, Kumool (Dist.) A.P.


 PRINCIPAL
 St. Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR (M) Kumool (Dist.)

SI No	Module No	VOC	ISC	SI No	Module No	VOC	ISC
301	B-C1725005231	33.4	8.2	351	B-C1725005111	34.4	8.2
302	B-C1725005147	34.8	7.9	352	B-C1725005140	35.2	8.1
303	B-C1725005234	36.5	7.6	353	B-C1725005105	35.5	8.4
304	B-C1725005229	37.1	8.1	354	B-C1725005233	34.1	8.5
305	B-C1725005223	36.6	8.3	355	B-C1725005276	36.3	7.9
306	B-C1725005313	33.3	8.6	356	B-C1725005221	37.2	7.2
307	B-C1725005117	35.9	8.4	357	B-C1725005138	33.9	8.5
308	B-C1725005246	34.5	7.5	358	B-C1725005099	37.1	7.9
309	B-C1725005255	34.6	7.8	359	B-C1725005261	36.6	7.1
310	B-C1725005100	35.3	7.1	360	B-C1725005214	33.3	7.6
311	B-C1725005158	33.2	8.2	361	B-C1725005179	35.9	8.2
312	B-C1725005113	36.1	8.1	362	B-C1725005097	34.5	7.9
313	B-C1725005193	33.4	8.4	363	B-C1725005156	34.6	7.6
314	B-C1725005190	36.8	8.5	364	B-C1725005176	35.3	8.1
315	B-C1725005112	35.1	7.9	365	B-C1725005278	33.2	8.3
316	B-C1725005095	34.8	7.4	366	B-C1725005284	36.1	8.6
317	B-C1725005282	34.9	7.2	367	B-C1725005260	33.4	8.4
318	B-C1725005116	35.4	7.1	368	B-C1725005283	36.8	7.5
319	B-C1725005129	33.1	8.3	369	B-C1725005257	35.1	7.8
320	B-C1725004977	36.4	7.5	370	B-C1725005180	34.8	7.1
321	B-C1725005121	35.4	7.2	371	B-C1725005194	34.9	7.4
322	B-C1725005098	33.4	8.5	372	B-C1725005251	35.4	7.2
323	B-C1725005245	34.8	7.9	373	B-C1725005178	33.1	7.1
324	B-C1725005277	36.5	7.1	374	B-C1725005155	36.4	8.3
325	B-C1725005096	33.9	7.6	375	B-C1725005169	35.4	7.5
326	B-C1725005115	33.2	8.2	376	B-C1725005157	36.9	8.2
327	B-C1725005120	36.1	7.9	377	B-C1725005125	33.5	8.1
328	B-C1725005298	33.4	7.6	378	B-C1725005126	35.7	8.4
329	B-C1725005249	36.8	8.1	379	B-C1725005247	34.3	8.5
330	B-C1725005296	35.1	8.3	380	B-C1725005171	35.8	7.9
331	B-C1725005224	34.8	8.6	381	B-C1725005137	34.7	7.2
332	B-C1725005222	34.9	8.4	382	B-C1725005228	36.2	8.5
333	B-C1725005279	35.4	7.5	383	B-C1725005285	33.7	7.9
334	B-C1725005304	33.1	7.8	384	B-C1725005235	37.3	7.1
335	B-C1725005149	36.4	7.1	385	B-C1725005281	33.8	7.6
336	B-C1725005168	35.4	8.2	386	B-C1725005122	36.7	8.2
337	B-C1725005085	33.4	8.1	387	B-C1725005312	34.4	7.9
338	B-C1725005275	34.8	8.4	388	B-C1725005032	35.2	7.6
339	B-C1725005230	36.5	8.5	389	B-C1725004985	35.5	8.1
340	B-C1725005011	36.9	7.9	390	B-C1725005174	34.1	8.3
341	B-C1725005227	33.5	7.4	391	B-C1725005254	36.3	8.6
342	B-C1725005240	35.7	7.2	392	B-C1725005091	37.2	8.4
343	B-C1725005150	34.3	7.1	393	B-C1725005215	33.9	7.5
344	B-C1725005195	35.8	8.3	394	B-C1725005181	37.1	7.8
345	B-C1725005130	34.7	7.5	395	B-C1725005090	36.6	7.1
346	B-C1725005192	36.2	7.2	396	B-C1725005092	33.3	7.4
347	B-C1725005175	33.7	8.5	397	B-C1725005274	35.9	7.2
348	B-C1725005008	37.3	7.9	398	B-C1725005189	34.5	7.1
349	B-C1725005237	33.8	7.1	399	B-C1725005093	34.6	8.3
350	B-C1725005027	36.7	7.6	400	B-C1725005185	35.3	7.5

Co-ordinator, IQAC
Co-ordinator, IQAC
 St. Johns College of Engineering & Technology
 Yemmiganur, Kumool (Dist.)

PRINCIPAL
 St. Johns College of Engineering & Techno
 Yemmiganur, Kumool (Dist.)
PRINCIPAL
 St. Johns College of Engineering & Technology
 Yemmiganur, Kumool (Dist.)

GST IN : 37AOPPK5876H1Z8

Om Sri Guru Raghavendraya Namaha

Ph : 08518 (S) 240481
Cell: 93947 14804
email: seshu.durga@gmail.com



DURGA MARKETING




EXCLUSIVELY ELECTRICAL SHOW ROOM

18/59A, Nehru Road, KURNOOL - 518 001.

Authorised Distributors & Stockiest :




Ceiling & Table Fans



HFT Cables, Wires Inverters, UPS, Geizers, Stabilizers, MCBs & Distribution Boards & FANS



orient electric CFL Lamps, Lighting Luminaries & Fans



Specialist in : Decorating Fittings

Invoice No. : **290**
 Invoice Date : **9/5/18**
 Reverse Charge (Y/N) :
 State Code : **37**

Transport Mode :
 Vehicle Number :
 Date of Supply :
 Place of Supply :

BILL TO PARTY

Name : **St. John's college of Engineering Yemmiganur**
 Address :
 GST IN :
 State Code : **37**

SHIP TO PARTY

Name :
 Address :
 GST IN :
 State Code :

S.No	PARTICULARS	HSN Code	GST Rate	Qty.	Rate	Discount	Amount
1	BAJAJ 30w led Street light	9405	12%	8 Nos	1785.72		14285.76

GST RATE	COST VALUE	CGST	SGST	IGST	TOTAL	
12%	14285.76	857.12	857.12			14285.76
					SGST %	857.12
					CGST %	857.12
					IGST %	
					GRAND TOTAL	16000-00

BANK DETAILS :
 BANK : AXIS BANK
 A/C No : 915030047640494
 IFSC Code No : UTIB0000244
 Branch : S.V. Complex, Kurnool

For: DURGA MARKETING

 Authorised Signatory

* Goods once sold will not be taken back or exchanged. Subject to Kurnool Jurisdiction * We have no Branches

Co-ordinator, IQAC
 St. Johns College of Engineering & Technology
 Yemmiganur, Kurnool, (Dist)

PRINCIPAL
 St. Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR (M) Kurnool, D.T.A.P

GST IN : 37AOPPK5876H1Z8

Shri Sri Guru Raghavendraya Namaha

TAX INVOICE
CASH/CREDIT BILL ✓

Ph : 08518 (S) 240481
Cell: 93947 14804
email: seshu.durga@gmail.com



DURGA MARKETING



EXCLUSIVELY ELECTRICAL SHOW ROOM

credit-Bill 18/59A, Nehru Road, KURNOOL - 518 001.

Authorised Distributors & Stockiest :




Ceiling & Table Fans



HFT Cables, Wires
Inverters, UPS,
Geizers, Stabilizers,
MCBs & Distribution
Boards & FANS



CFL Lamps, Lighting
Luminaries & Fans



An ISO 9001:2008
Gate Lights & LED Panels



Ceiling & Table Fans



Fans & Appliances



PVC PIPES

Specialist in :
Decorating Fittings

Invoice No. : 1147
Invoice Date : 3/9/18
Reverse Charge (Y/N) :
State Code : 37

Transport Mode :
Vehicle Number :
Date of Supply :
Place of Supply :

BILL TO PARTY

SHIP TO PARTY

Name : St. John's Engineering College
Address : Yemiganur
GST IN :
State Code : 37

Name :
Address :
GST IN :
State Code :

S.No	PARTICULARS	HSN Code	GST Rate	Qty.	Rate	Discount	Amount
1	BAJAJ 30w Led Street lights	9405	12%	8 nos	1785.72		14285.72
2	Usha Swift 48" Ceiling fans	8414	18%	12 nos	1016.95		12203.4

GST RATE	COST VALUE	CGST	SGST	IGST	TOTAL
12%	14285.76	857.12	857.12		26489.16
18%	12203.4	1016.95	1098.30		1955.42
	26489.16	1955.42	1955.42		30400.00

BANK DETAILS :
BANK : AXIS BANK
A/C No : 91503004764049
IFSC Code No : UTIB0002441
Branch : S.V. Complex, Kurnool.

Coordinator, IQAC
Customer Signature
Yemiganur (Dist)

For : DURGA MARKETING
P. Seshu Kumar
Authorised Signatory

* Goods once sold will not be taken back or exchanged. Subject to Kurnool Jurisdiction * We have no branches
St. John's College of Engineering & Technology
Yerrakota, YEMIGANUR (M) Kurnool (Dt.) A P

PK5876H1Z8

Om Sri Guru Raghavendraya Namaha

Ph : 08518 (S) 240481

TAX INVOICE
CASH/CREDIT BILL

Cell: 93947 14804

email: seshu.durga@gmail.com

DURGA MARKETING



EXCLUSIVELY ELECTRICAL SHOW ROOM

18/59A, Nehru Road, KURNOOL - 518 001.

Invoice No. **290**

Invoice Date: **9/5/18**

Reverse Charge (Y/N):

State Code **37**

Transport Mode:

Vehicle Number:

Date of Supply:

Place of Supply:

BILL TO PARTY

SHIP TO PARTY

Name: **St. John's College of Engineering**

Address: **Yemmiganur**

GST IN:

State Code: **37**

Name:

Address:

GST IN:

State Code:

S.No	PARTICULARS	HSN Code	GST Rate	Qty.	Rate	Discount	Amount
1	BATAJ 30w led Street light	9405	12%	8 Nos	1785.72		14285.76

GST RATE	COST VALUE	CGST	SGST	IGST	TOTAL	
12%	14285.76	857.12	857.12			14285.76
				SGST %		857.12
				CGST %		857.12
				IGST %		
				GRAND TOTAL		16000-00

BANK DETAILS

BANK: AXIS BANK

IFSC No: 91500047640494

SC Code No: UTIB000244

Branch: S.V. Complex, Kurnool.

Customer Signature

For: DURGA MARKETING

R. Seshukumar

Authorised Signatory

Goods once sold will not be taken back or exchanged. Subject to Kurnool Jurisdiction * We have no Branches

Co-ordinator, IQAC
St. Johns College of Engineering & Technology
Yemmiganur, Kurnool (Dist)

PRINCIPAL
St. Johns College of Engineering & Technology,
Yerrakota, YEMMIGANUR (M) Kurnool (Dt.) A.P.

AOPPK5876H1Z8

Om Sri Gulu Raghavendraya Namaha

TAX INVOICE
CASH/CREDIT BILL ✓

Ph : 08518 (S) 240481

Cell: 93947 14804

email: seshu.durga@gmail.com

DURGA MARKETING



EXCLUSIVELY ELECTRICAL SHOW ROOM

Credit-Bill 18/59A, Nehru Road, KURNOOL - 518 001.

Invoice No : **1147**

Invoice Date : **3/9/18**

Reverse Charge (Y/N) :

State Code : **37**

Transport Mode :

Vehicle Number :

Date of Supply :

Place of Supply :

BILL TO PARTY

Name : **St. John's Engineering College**

Address : **Yemiganur**

GST IN :

State Code : **37**

SHIP TO PARTY

Name :

Address :

GST IN :

State Code :

S.No	PARTICULARS	HSN Code	GST Rate	Qty.	Rate	Discount	Amount
1	Bajaj 30w Led Street lights	9405	12%	8 NOS	1785.72		14285.76
2	Usha Swift 48" ceiling fans	8414	18%	12 NOS	1016.95		12203.40

COST VALUE	CGST	SGST	IGST	TOTAL
14285.76	857.12	857.12		26489.16
12203.40	1098.30	1098.30		1955.42
				1955.42
26489.16	1955.42	1955.42		30400.00
				GRAND TOTAL

KIS BANK
15030047540494
No: UTIR0000244
A Complex, Kurnool

Co-ordinator, IQAC
St. John's College of Engineering & Technology
Yemmiganur, Kurnool (Dist.)
Subject to Kurnool Jurisdiction

For : DURGA MARKETING
P. SESHUKUMAR
Authorised Signatory
PRINCIPAL



St. JOHNS COLLEGE OF ENGINEERING & TECHNOLOGY

YERRAKOTA, YEMMIGANUR-518 360 Kurnool Dist., A.P.

~~Mr. Durga Marketing~~ ✓
SBI PIR CH SUB A/C ✓
Electrical factory A/C ✓

Date 10/5/18

No.

VOUCHER

Paid to Durga Marketing Kurnool
the sum of Rupees 16000.00 in words (Rupees Sixteen th only)

by cash / D.D. / Cheque No. 116486 1500 only
towards purchasing Bajaj 30W LED street light (8 Nos)

HOD

[Signature]
Accts. officer

[Signature]
Cashier

[Signature]
Receiver's Signature

Principal

Co-ordinator, IQAC
St. Johns College of Engineering & Technology
Kurnool (Dist)

President / Secretary

Principal
St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (Dt.) A.P.



St. JOHNS COLLEGE OF ENGINEERING & TECHNOLOGY

YERRAKOTA, YEMMIGANUR-518 360 Kurnool Dist., A.P.

Adn
200001

Electrical fittings A/c

A/c

A/c

No.

VOUCHER

Date 8/9/18

Paid to Dugga Marketing Kurnool
the sum of Rupees 30400 ~~(30570-00)~~ in words (Rupees thirty thousand
five hundred and seventy only only)

by cash / D.D. / Cheque No. 11164865303
towards purchasing ceiling fan (USHA) - 12 Nos led street
light - 8 Nos & Airwalges.

HOD

Accts. officer

Cashier

Receiver's Signature

Principal

Coordinator, IQAC

St. Johns College of Engineering & Technology
Yemmiganur, Kurnool (Dist.)

President / Secretary

Principal

St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (Dist.)



ST. JOHNS COLLEGE OF ENGINEERING & TECHNOLOGY

YERRAKOTA, YEMMIGANUR - 518 360, Kurnool Dist. (A.P)

JOURNAL VOUCHER

Voucher No. _____

Date : 08-09-2018


Sl. No.	PARTICULARS	DEBIT Rs.	CREDIT Rs.
	Electrical fitting A/c	30,400.00	
	TO Durga marketing, Km1 A/c		30,400.00
	TOTAL	30,400.00	30,400.00

Narration Being Inv. No 1167 Dt. 03.09.2018 30 w led street
lights 8 nos - @ 9000/- each,
and 12 nos usba swift 48' ceiling fans with bill enclosed
@ - 1200/- each,

8/9

Secretary / Principal


Co-ordinator, IQAC
 St. Johns College of Engineering & Technology
 Yemmiganur, Kurnool (Dist)


PRINCIPAL
 St. Johns College of Engineering & Technology
 Yerrakota, YEMMIGANUR (M) Kurnool (Dt.) A P



About OnlineSBI |



Welcome : ST JOHNS COLLEGE OF ENGG

Logout

Customer Care / Mail Box

Digital Signature Certificate(Beta)

Help **Contact Us**

My Accounts

Payments/Transfers

Enquiries

Profile

E-Tax

ASBA

Bill Payments

e-Fixed Deposit

e-Services

e-Card

Site Map

You are here: Payments/Transfers > Other Bank Transfer

Jump to:

Select

Go

- Funds Transfer (Own A/C)
- Same Bank Transfer
- Other Bank Transfer**
- Demand Draft
- Pay Supplier
- Pay EPF
- State Bank Collect
- IMPS Funds Transfer
- Quick Transfer

NEFT Funds transfer

16-May-2018 [01:29 PM IST]

e-PayOrder Details

e-PayOrder Number CNAAJMKNH2
 Debit Status Success
 Description Completed Successfully
 UTR Number SBIN318136374323

16-May-2018

DURGA MARKETING

Sixteen Thousand Two and Thirty Six Paise 16,002.36
 only

00000011164865503

YEMMIGANURU

"CNAAJMKNH2"

sjcet2001ymg
Maker

Actual Debit Amount 16,000.00
 Commission 2.36
 Counterfoil Description DURGA MARKETING KNL
 Transaction Type NEFT Funds transfer

Click here to view credit and debit account details

> Transaction authorized after 20:00 HRS IST may be reflected in the account statement on the next day. Please check your account statement for the value date of this transaction.

Print

[Signature]
Co-ordinator,
St. Johns College of Engineering & Technology
Yemmiganur, Kumool (Dist.)

[Signature]
PRINCIPAL
St. Johns College of Engineering & Technology
Yerrakota, YEMMIGANUR (M) Kurnool (DL) A P